

MAY 30 '18 AM 11:05 DAS

lan  
56



**THE STATE OF NEW HAMPSHIRE**  
**DEPARTMENT OF TRANSPORTATION**



*Victoria F. Sheehan*  
*Commissioner*

*William Cass, P.E.*  
*Assistant Commissioner*

Bureau of Construction  
April 9, 2018

His Excellency, Governor Christopher T. Sununu  
and the Honorable Council  
State House  
Concord, New Hampshire 03301

**INFORMATIONAL ITEM**

In accordance with the process approved by Governor and Council April 9, 1980, Item #8 (as amended), and as subsequently reapproved on December 7, 2006 the Department of Transportation has reinstated the use of contract contingencies. As a condition of reinstating contingencies, the Department of Transportation's Bureau of Construction submits on a quarterly basis a summary of active projects that may require contingency use. Attached please find the summary report for the period through April 2, 2018.

Respectfully,

*Victoria F. Sheehan*  
Victoria F. Sheehan  
Commissioner

WC/TK/sb  
Attachment:

# Department of Transportation

## Summary of Projects that may Require Contingency Use as of 04-02-2018

Project Name	Project #	Project Description	G&C Approval Date	Original Contract Amount Contingency Amount Contingency %	Current Approved Contract Amount	Current Amount Over Current Contract % Over	Reason(s) for Overrun
<u>DURHAM - NEWMARKET</u>	13080B	RECONSTRUCT ROADWAY AND CONSTRUCT BIKE SHOULDERS ON NH ROUTE 108	01/18/2017	\$5,489,879.35 \$274,493.87 5%	\$5,489,879.35	\$9,695.29 0.18%	Added work to contract, Design quantities underestimated
FARMINGTON	16146	REPLACE BRIDGE CARRYING NH 153 OVER COCHECO RIVER (BR. NO 096/140, RED LIST)	08/24/2016	\$2,063,478.80 \$103,173.94 5%	\$2,063,478.80	\$3,775.02 0.18%	Added Item per Specifications, Added work to contract, Contaminated materials, Unforeseen site conditions
NEWINGTON - DOVER	11238Q	RECONSTRUCT SPAULDING TPK FROM LBB TO DOVER TOLL BOOTH & EXIT 6 INTERCHANGE (INCL. NEW SOUNDWALLS) SOUNDWALLS)	08/24/2016	\$67,142,015.35 \$2,100,000.00 3.13%	\$67,142,015.35	\$2,059,149.31 3.07%	Added Item per Specifications, Added work to contract, Design quantities underestimated, Revised or modified design, Unforeseen site conditions
SALEM TO MANCHESTER	14633H	I-93 NB & SB MAINLINE RECONSTRUCTION, EXIT 5 TO I-293 SPLIT (LONDONDERRY & MANCHESTER) MANCHESTER)	05/04/2016	\$45,922,044.90 \$918,440.90 2%	\$45,922,044.90	\$615,888.57 1.34%	Added Item per Specifications, Added work to contract, Design quantities underestimated, Revised or modified design, Unforeseen site conditions
<u>ROXBURY - SULLIVAN (iPD)</u>	10439	RECONSTRUCT SHOULDERS AND ROADWAY AND REDLIST BRIDGE 093/061	12/06/2017	\$13,451,513.85 \$672,575.69 5%	\$13,451,513.85	\$13,280.00 0.1%	Added Item per Specifications, Added work to contract, Design quantities underestimated
<u>PORTSMOUTH (iPD)</u>	13455D	US 1 BYPASS: REPLACE WOODBURY AVENUE AND STARK STREET BRIDGES OVER US 1 BYPASS	12/06/2017	\$7,950,099.25 \$477,005.96 6%	\$7,950,099.25	\$3,428.13 0.1%	Design quantities underestimated

The above report may not be complete as we migrate to iPD, a new Construction Management System. We are working with the new system to mine the Contingency Use data in future reports. Project Names with (iPD) after them are not included in the detailed reports.

- New Project this Quarter
- Governor && Council Resolution Processed

Project Name	Project #	Project Description	G&&C Approval Date	Original Contract Amount Contingency Amount Contingency %	Current Approved Contract Amount	Current Amount Over Current Contract % Over	Reason(s) for Overrun
<u>BEDFORD (iPD)</u>	<u>13953</u>	WIDEN NH 101 TO 5 LANES FROM NH 114 TO WALLACE ROAD	07/19/2017	\$15,834,005.75 \$791,700.29 5%	\$15,834,005.75	\$20,658.75 0.1%	Added work to contract
<u>SUNAPEE (iPD)</u>	<u>41300</u>	NH 11 OVER SUGAR RIVER-, PRESERVATION EFFORTS, SUNAPEE BR NOS 067/078, 069/079, 103/100, & 071/087	12/20/2017	\$1,777,558.15 \$177,755.52 10%	\$1,777,558.15	\$5,425.00 0.30%	Design quantities underestimated

- - New Project this Quarter
- \* - Governor && Council Resolution Processed

The above report may not be complete as we migrate to iPD, a new Construction Management System. We are working with the new system to mine the Contingency Use data in future reports. Project Names with (iPD) after them are not included in the detailed reports.