



Victoria F. Sheehan
Commissioner

THE STATE OF NEW HAMPSHIRE
DEPARTMENT OF TRANSPORTATION



William Cass, P.E.
Assistant Commissioner

Bureau of Construction
March 12, 2019

His Excellency, Governor Christopher T. Sununu
and the Honorable Council
State House
Concord, New Hampshire 03301

INFORMATIONAL ITEM

In accordance with the process approved by Governor and Council April 9, 1980, Item #8 (as amended), and as subsequently reapproved on December 7, 2006, the Department of Transportation has reinstated the use of contract contingencies. As a condition of reinstating contingencies, the Department of Transportation's Bureau of Construction submits a summary report of active projects that may require contingency use. Attached please find the year end summary report for 2018. The "Final Balance" column highlights any contract that used contingencies in 2018.

Respectfully,

A handwritten signature in black ink that reads "Victoria F. Sheehan".

Victoria F. Sheehan
Commissioner

WC/TK/pcj
Attachment:



Construction Contract Final Payment Report

End Dates Between 01-JAN-2018 And 31-DEC-2018

Contract Location	State #	Projects	Federal Number	Ad Date	PS&E Estimate	Bid Date	Contract Bid/Amt	Final Contract Amount	Final Balance	Over/under	Cont %	Date Started	Date Completed
Description				Project Type	Route/Road	Contractor		Contract Admin		DCE			
SEABROOK - HAMPTON	41510	41510	X-A004(858)	11/14/2017	\$447,100.00	12/21/2017	\$432,800.00	\$403,787.83	\$29,002.37	6.70%	10%	02/08/2018	04/17/2018
INTERIM REPAIRS TO THE HAMPTON HARBOR BASCULE LIFT BRIDGE CARRYING NH 1A OVER HAMPTON RIVER				BRIDGE REHABILITATION	NH ROUTE 1A	SPS NEW ENGLAND INC.		WNN, KEVIN R		HUNTER, NICKIE			
STATEWIDE	40802	40802	X-A004(492)	09/27/2016	\$513,802.50	10/19/2016	\$478,433.50	\$280,407.08	\$198,026.42	41.39%	7%	04/23/2018	05/03/2018
REPLACE CABLE GUARDRAIL WITH BEAM GUARDRAIL				GUARDRAIL	CABLE GR REPLACEMENT	CWS FENCE & GUARDRAIL CO		STROZEWSKI, MICHAEL T		METCALF, PAUL			
STATEWIDE	40922	40922	X-A004(523)	03/14/2017	\$350,080.00	04/08/2017	\$325,154.00	\$278,944.6	\$48,209.4	14.83%	7%	09/18/2017	05/07/2018
UPGRADE APPROXIMATELY 100 SIGNAL HEADS AT INTERSECTIONS WITH RETROREFLECTIVE BACKPLATES				SIGNALIZATION	RETROREFLECTIVE BACKPLATES-VARIOUS	EAST COAST SIGNALS INC.		KENNEDY, KEVIN P		WILSON, DEAN			
CONCORD-PEMBROKE	40405	40405 16287	X-A004(390)	05/31/2016	\$10,125,087.95	06/22/2016	\$10,649,300.08	\$9,794,472.35	\$854,827.73	8.03%	5%	09/19/2016	05/10/2018
I-393 & US 202 PAVEMENT PRESERVATION FROM MAIN STREET TO THE END OF I-393.				ROADWAY & BRIDGE	I-393 AND US 202	WEAVER BROS. CONST. CO. INC.		KAKADIA, ASHOK H		BOWLES, JAMES			
HAMPTON FALLS - HAMPTON	13408B	13408B		01/27/2015	\$11,531,862.90	03/05/2015	\$11,798,426.89	\$10,863,315.89 *	\$1,135,111.01	9.62%	3%	06/24/2015	05/25/2018
I-95 OVER TAYLOR RIVER; BRIDGE REPLACEMENT				BRIDGE REPLACEMENT	I-95	RS Audley Inc		PIPER, STEPHEN R		HUNTER, NICKIE			
PORTSMOUTH	27898	27898	X-A003(660)	10/04/2016	\$275,240.00	10/27/2016	\$318,573.10	\$281,994.37	\$36,578.73	11.48%	10%	03/29/2018	05/29/2018
PAN AM RAILWAYS, RECONSTRUCT RAILWAY-HIGHWAY CROSSING, ROADWAY APPROACHES AND PROTECTIVE DEVICES.				RAILROAD X-ING	VARIOUS	NORTHEAST EARTH MECHANICS INC		PIPER, STEPHEN R		HUNTER, NICKIE			
STEWARTSTOWN	16312	16312	X-0001(240)	08/23/2016	\$1,617,828.40	09/15/2016	\$1,398,236.80	\$1,385,460.43 *	\$12,778.37	.91%	7%	01/04/2017	05/30/2018
NH 145 OVER BISHOP BROOK - 12/1/14 - REPLACE BRIDGE (RED LIST)				BRIDGE REPLACEMENT	NH 145	AUSTIN CONSTRUCTION INC. DBA S		CALL, DUANE M		GLINES, STEVEN			
CONWAY	14958	14958	X-A000(626)	09/27/2016	\$2,835,045.96	10/19/2016	\$2,836,393.80	\$2,478,320.5 *	\$360,073.1	12.69%	10%	01/30/2017	06/01/2018
BRIDGE REHABILITATION OVER SACO RIVER - 170071				BRIDGE REHABILITATION	NH 16	CPM CONSTRUCTORS INC		MACDONALD, MATTHEW J		BOWLES, JAMES			
BELMONT-LACONIA	40423	16203 40423	X-A004(396)	03/29/2016	\$7,240,785.05	04/21/2016	\$7,184,146.14	\$6,840,054.07 *	\$344,094.07	4.79%	4%	07/11/2016	06/06/2018
RESURFACING ON ROUTE 106 FROM PERKINS RD (MM 20.4) TO LACONIA COMPACT (S. MAIN STREET)				ROADWAY & BRIDGE	ROUTE 106	BUSBY CONSTRUCTION CO. INC.		FLANDERS, CHARLES C		BOWLES, JAMES			
DISTRICT 2	16162F	16162F 40702		02/07/2017	\$4,095,203.00	03/02/2017	\$4,385,331.00	\$4,251,889.35	\$133,441.65	3.04%	0%	05/17/2017	06/07/2018
ROADWAY RESURFACING, VARIOUS LOCATIONS FOR THE CY 2017 IN DISTRICT 2.				RESURFACING	VARIOUS	PIKE INDUSTRIES INC.		DUNBAR, KEVIN C		GLINES, STEVEN			
PLYMOUTH	28901	28901	X-A003(848)	04/11/2017	\$252,996.50	05/04/2017	\$274,978.00	\$261,784.78	\$13,193.24	4.80%	10%	08/07/2017	08/07/2018
STATE OF NH RAILROAD AAR-DOT# 845-519A RAILWAY - HIGHWAY AT GRADE CROSSING				RAILROAD X-ING	FOSTER STREET	PIPER R. M. INC.		DOUGHTY, PATRICK M		GLINES, STEVEN			
RECONSTRUCTION													
STATEWIDE STRIPING (TURNPIKES)	40918	40918		03/07/2017	\$324,926.73	03/30/2017	\$353,193.88	\$324,428.33	\$28,765.35	8.14%	0%	08/18/2017	06/07/2018
STRIPING ALONG ALL TURNPIKE CORRIDORS				STRIPING	I-95, NH16, FEET CORRIDORS	HI-WAY SAFETY SYSTEMS INC.		YARI, NASSER		WILSON, DEAN			

Tuesday, March 12, 2019

Page 1 of 5

* Project has not been finalized



Construction Contract Final Payment Report

End Dates Between 01-JAN-2018 And 31-DEC-2018

Contract Location	State #	Projects	Federal Number	Ad Date	PS&E Estimate	Bid Date	Contract Bid Amt	Final Contract Amount	Final Balance	Over/under	Cont %	Date Started	Date Completed
Description				Project Type	Route/Road	Contractor		Contract Admin			DCE		
DISTRICT 1	16161F	16161F 40701		02/07/2017	\$5,232,806.25	02/28/2017	\$5,284,207.50	\$5,221,539.21 *	\$62,668.29	1.19%	0%	05/11/2017	06/14/2018
ROADWAY RESURFACING, VARIOUS LOCATIONS FOR THE CY 2017 PROGRAM IN DISTRICT 1.				RESURFACING	VARIOUS	PIKE INDUSTRIES INC.		STERLING, JASON D			GLINES, STEVEN		
CORNISH	40296	40296	X-A004(378)	11/28/2017	\$343,000.00	12/21/2017	\$638,787.50	\$496,572.17	\$142,215.33	22.26%	4%	04/30/2018	06/19/2018
RECONSTRUCT 3.750 FEET OF SAINT GAUDENS ROAD FROM NH ROUTE 12A TO THE VISITOR'S CENTER				ROADWAY	ST. GAUDENS ROAD	L & M SERVICE CONTRACTORS LLC		KEHOE, PETER M			FLYNN, SHAUN		
BARNSTEAD	14121E	14121E	X-A001(174)	09/20/2016	\$3,440,565.75	10/13/2016	\$3,298,056.75	\$3,087,814.19 *	\$210,242.57	6.37%	5%	01/08/2017	06/28/2018
NH 28 IMPROVEMENTS AT THE PEACHAM ROAD INTERSECTION				ROADWAY	NH 28	MERRILL F L CONSTRUCTION INC		LEAVITT, JASON R			BOWLES, JAMES		
FARMINGTON	16146	16146	X-A001(152)	06/21/2016	\$2,456,469.40	07/14/2018	\$2,063,478.80	\$2,035,821.42 *	\$27,657.38	1.34%	5%	09/20/2016	06/29/2018
REPLACE BRIDGE CARRYING NH 153 OVER COCHECO RIVER (BR NO 096/140, RED LIST)				BRIDGE REPLACEMENT	NH 153	SWETT E. D. INC.		LEAVITT, JASON R			BOWLES, JAMES		
STATEWIDE	40871	40871	X-A004(513)	03/21/2017	\$7,078,338.45	04/13/2017	\$6,772,056.90	\$6,869,323.93 *	\$-97,267.03	-1.44%	5%	07/12/2017	06/26/2018
PAVEMENT PREVENTATIVE PREVENTATIVE MAINT AND PRESERVATION ALONG TIER 2 ROADWAYS IN SOUTHEAST REGION				PAVEMENT REHABILITATION	TIER 2 - SOUTHEAST	PIKE INDUSTRIES INC.		REISDORF, TYLER P			METCALF, PAUL		
STATEWIDE	40863	40863	X-A004(508)	03/21/2017	\$4,180,338.00	04/13/2017	\$3,725,444.50	\$3,527,162.45 *	\$198,262.05	5.32%	5%	06/29/2017	06/29/2018
TEIR 2 RESURFACING IN THE NORTHERN REGION OF STATE FOR PREVENTATIVE MAINTENANCE AND PRESERVATION.				PAVEMENT REHAB, SAFETY IMPRV	TIER 2 - NORTHERN	PIKE INDUSTRIES INC.		COUTURE, LUC M			GLINES, STEVEN		
GRANTHAM-ENFIELD	40944	40944	X-A004(524)	04/11/2017	\$2,931,842.50	05/04/2017	\$3,371,025.10	\$3,120,621.99 *	\$250,403.11	7.43%	4%	08/11/2017	06/30/2018
BONDED WEARING COURSE PRESERVATION				PAVEMENT REHABILITATION	I-89	PIKE INDUSTRIES INC.		KEHOE, PETER M			FLYNN, SHAUN		
NORTHFIELD - SANBORNTON	41294	41294	X-A004(584)	09/12/2017	\$2,013,200.00	10/05/2017	\$1,045,920.00	\$978,039.03	\$67,880.97	6.49%	5%	04/02/2018	07/18/2018
PAINTING I-93 BRIDGES BETWEEN NORTHFIELD AND SANBORNTON				BRIDGE PAINTING	I-93	MODERN PROTECTIVE COATINGS INC		DOUGHTY, PATRICK M			GLINES, STEVEN		
CONWAY	41335	41335	X-A004(600)	11/28/2017	\$1,795,949.25	12/21/2017	\$1,891,838.00	\$1,789,711.5 *	\$102,126.5	5.4%	5%	04/12/2018	07/17/2018
PRESERVATION BWC OVERLAY FROM US 302/NH 16 INTERSECTION TO CONWAY/BARTLETT TOWN LINE				PAVEMENT REHABILITATION	US 302/NH 16	PIKE INDUSTRIES INC.		MACDONALD, MATTHEW J			BOWLES, JAMES		
ROCHESTER	21832	21832	X-A002(234)	08/29/2017	\$323,905.50	09/21/2017	\$356,656.00	\$327,723.35	\$28,932.65	8.11%	5%	06/18/2018	08/20/2018
REPLACE 5X7 CMP DUE TO STRUCTURAL STEEL SECTION LOSS AT INVERT				CULVERT REPLACEMENT	NH ROUTE 11	COLEMAN ALVIN J & SON INC		FALLER, DAVID M			BOWLES, JAMES		
STATEWIDE STRIPING (TURNPIKES)	41099	41099		01/09/2018	\$306,601.07	02/01/2018	\$326,119.74	\$254,364.12 *	\$71,755.62	22%	0%	07/30/2018	08/29/2018
STATEWIDE STRIPING				STRIPING	I-95, NH 16, US 3, FEET, I-293 AND I-93	L & D SAFETY MARKINGS CORP		YARI, NASSER			WILSON, DEAN		
HARTS LOCATION-CARROLL	26162	26162	X-A003(275)	08/08/2017	\$1,582,850.00	09/14/2017	\$1,783,089.00	\$1,772,820.35 *	\$10,268.65	.58%	5%	05/07/2018	09/07/2018
REHABILITATE A 925 FT VARIABLE CROSS SECTION METAL CULVERT				ROADWAY	US 302	C.L.H. & SON INC		HALL, BEN M			GLINES, STEVEN		



Construction Contract Final Payment Report

End Dates Between 01-JAN-2018 And 31-DEC-2018

Contract Location	State #	Projects	Federal Number	Ad Date	PS/E Estimate	Bid Date	Contract Bid/Amt	Final/Contract Amount	Final Balance	Over/under	Cont %	Date Started	Date Completed
Description	Project Type		Route/Road	Contractor		Contract Admin		DCE					
EAST KINGSTON	26942	26942	X-A003(411)	09/05/2017	\$1,781,411.12	09/28/2017	\$1,599,934.30	\$1,500,571.7	\$99,362.6	6.21%	0%	05/21/2018	09/20/2018
NH 107A OVER B&M RAILROAD & ROAD, SUPERSTRUCTURE REPLACEMENT AND SUBSTRUCTURE REHAB, BR NO 061/064													
STATEWIDE	41733	41733		03/13/2018	\$62,000.00	04/05/2018	\$58,650.00	\$50,650	\$9,000	15.09%	0%	08/29/2018	09/26/2018
ESTABLISHMENT OF LILACS THROUGHOUT THE STATE													
BERLIN	12958H	12958H	X-A003(129)	06/06/2017	\$175,239.25	08/29/2017	\$228,579.00	\$241,517.56	-\$12,938.56	-5.66%	10%	05/24/2018	09/28/2018
CONSTRUCTION OF SCENIC VISTAS, INTERPRETIVE PANELS AND OTHER APPROVED MITIGATION MEASURES.													
HOPKINTON-WARNER	41216	41216	X-A004(568)	03/08/2018	\$1,893,155.00	03/29/2018	\$1,559,507.50	\$1,584,187.82 *	-\$24,680.32	-1.58%	5%	06/21/2018	10/09/2018
I-89 FROM JUST SOUTH OF EXIT 7 NORTH TO JUST SOUTH OF EXIT 8. INCLUDES EXIT 7 RAMP													
ACWORTH	18301	18301	X-A001(226)	10/10/2017	\$1,632,426.00	11/02/2017	\$1,234,567.89	\$1,139,348.27 *	\$95,221.62	7.71%	5%	04/11/2018	10/10/2018
REPLACE RED LIST BRIDGE CARRYING NH 123A OVER BOWERS BROOK (113/064)													
DISTRICT 3	16163G	16163G 40933		02/06/2018	\$2,315,130.76	03/01/2018	\$1,996,931.50	\$2,017,781.22 *	-\$20,849.72	-1.04%	5%	05/09/2018	10/11/2018
ROADWAY RESURFACING, VARIOUS LOCATIONS IN DISTRICT 3 FOR CY 2018/FY 2019.													
DISTRICT 2 (ER FED-AID)	41739	41739	X-A004(765)	06/05/2018	\$897,277.55	06/28/2018	\$570,401.60	\$546,854.07	\$23,547.53	4.13%	5%	10/01/2018	10/12/2018
PERMANENT PAVEMENT REPAIRS TO DAMAGE DUE TO OCTOBER 29, 2017 STORM EVENT													
DISTRICT 5	16165G	16165G		02/06/2018	\$6,224,030.76	02/27/2018	\$4,106,926.05	\$4,054,126.15 *	\$52,799.9	1.29%	5%	04/18/2018	10/17/2018
ROADWAY RESURFACING, VARIOUS LOCATIONS IN DISTRICT 5 FOR CY 2018/FY 2019.													
DISTRICT 4	16164G	40934 16164G		02/06/2018	\$5,689,650.04	03/06/2018	\$5,218,588.45	\$5,161,464.62 *	\$57,123.83	1.09%	0%	05/21/2018	10/19/2018
ROADWAY RESURFACING, VARIOUS LOCATIONS IN DISTRICT 4 FOR CY 2018/FY 2019.													
STATEWIDE	41279	41279	X-A004(577)	03/20/2018	\$419,477.50	04/12/2018	\$583,699.00	\$457,127.51	\$126,571.49	21.68%	5%	08/14/2018	10/19/2018
CRACK SEAL TIER 1 INCLUDING RAMPS													
DISTRICT 3	41653	41653 41653A		02/06/2018	\$3,783,312.57	03/06/2018	\$3,367,109.50	\$3,263,838.12 *	\$103,271.38	3.07%	5%	05/09/2018	10/22/2018
RESURFACING VARIOUS TIER 2, 3, AND 4 ROADWAYS IN DISTRICT 3.													
STATEWIDE	41527	41527	X-A004(660)	03/20/2018	\$4,302,847.50	04/12/2018	\$4,769,445.86	\$4,717,212.43 *	\$52,233.43	1.1%	10%	07/05/2018	10/22/2018
PAVE BONDED WEARING COUSE													

Tuesday, March 12, 2019

Page 3 of 5

* Project has not been finalized



Construction Contract Final Payment Report

End Dates Between 01-JAN-2018 And 31-DEC-2018

Contract Location	State #	Projects	Federal Number	Ad Date	PS&LE Estimate	Bid Date	Contract Bid Amt	Final Contract Amount	Final Balance	Over/under	Com %	Date Started	Date Completed
Description				Project Type	Route/Road	Contractor		Contract Admin		DCE			
DISTRICT 1 (ER FED AID)	41871	41871	X-A004(766)	06/05/2018	\$642,139.79	07/12/2018	\$514,067.55	\$460,191.58 *	\$53,875.97	10.48%	5%	10/01/2018	10/29/2018
PERMANENT PAVEMENT REPAIRS TO DAMAGE DUE TO OCTOBER 29, 2017 STORM EVENT PAVEMENT REHABILITATION				PAVEMENT REHABILITATION	VARIOUS	PIKE INDUSTRIES INC.		COUTURE, LUC M		GLINES, STEVEN			
BEDFORD	41174	41174	X-A004(556)	02/27/2018	\$4,205,313.05	03/22/2018	\$4,175,387.00	\$3,859,610.67 *	\$315,776.33	7.56%	5%	07/10/2018	10/29/2018
PAVEMENT PRESERVATION NH 101 AND I-293 INCLUDING RAMPS AT I-293, KILTON ROAD AND US 3.				PAVEMENT REHABILITATION	NH 101 AND I-293	CONTINENTAL PAVING INC		VAUGHAN, TYLER R		METCALF, PAUL			
DISTRICT 2	16182G	16182G		02/09/2018	\$3,877,945.91	03/01/2018	\$3,843,117.50	\$3,936,733.85 *	-\$93,616.35	-2.44%	5%	05/10/2018	11/01/2018
ROADWAY RESURFACING, VARIOUS LOCATIONS IN DISTRICT 2 FOR CY 2018/FY 2019.				RESURFACING	VARIOUS	CONTINENTAL PAVING INC		DUNBAR, KEVIN C		GLINES, STEVEN			
LANCASTER-SHELburnE	41204	41204	X-A004(563)	09/12/2017	\$1,106,306.00	10/05/2017	\$1,103,572.75	\$1,128,109.89	-\$24,536.94	-2.22%	5%	04/30/2018	11/03/2018
UPGRADE CABLE GUARDRAIL TO STANDARD BEAM GUARDRAIL				GUARDRAIL	US 2	CWS FENCE & GUARDRAIL CO				GLINES, STEVEN			
MANCHESTER-MERRIMACK	41097	41097		02/06/2018	\$4,239,107.14	02/27/2018	\$4,594,198.90	\$4,214,754.38 *	\$379,444.52	8.26%	0%	06/27/2018	11/05/2018
CENTRAL TPK RESURFACING: I-293 MM 5.8-11.4. EXIT 5 RAMPS MANCHESTER, EXIT 10 & 1 RAMPS MERRIMACK				RESURFACING	F. E. EVERETT TURNPIKE	CONTINENTAL PAVING INC		CHAPMAN, TIMOTHY C		METCALF, PAUL			
STEWARTSTOWN, NH - CANAAN, VT	15838	15838	A000(984)	09/20/2016	\$5,235,770.14	10/13/2016	\$4,637,467.45	\$4,631,281.88 *	\$6,185.57	.13%	10%	03/02/2017	11/05/2018
BRIDGE STREET BRIDGE REHABILITATION OVER CONNECTICUT RIVER				BRIDGE REHABILITATION	BRIDGE STREET	CPM CONSTRUCTORS INC		CAOQUETTE, DANIEL N		GLINES, STEVEN			
HAVERHILL	16238	16238	X-A001(204)	12/19/2017	\$1,276,662.00	01/11/2018	\$1,176,845.50	\$1,196,225.71 *	-\$19,380.21	-1.65%	5%	05/11/2018	11/08/2018
REPLACE RED LIST BRIDGE CARRYING MILL STREET OVER ABD RR & MULTI-USE TRAIL (BR NO 215/158)				BRIDGE REPLACEMENT	MILL STREET	AUDLEY R. S. INC.		HANSEN, JARRETT T		GLINES, STEVEN			
THORNTON-WOODSTOCK	40404	40404	X-A004(389)	08/16/2016	\$10,044,615.50	09/08/2016	\$9,916,163.25	\$8,854,036.47 *	\$1,062,126.79	10.71%	3%	03/20/2017	11/08/2018
I-93 OVERLAY PRESERVATION FROM MM 88.4 TO 95.1 INCLUDING RAMPS AT EXITS 29 AND 30.				PAVEMENT REHABILITATION	I-93	CONTINENTAL PAVING INC		SEELY, JOHN D		GLINES, STEVEN			
DOVER-PORTSMOUTH	41098	41098		02/06/2018	\$3,124,788.67	03/01/2018	\$3,030,957.89	\$2,512,595.76 *	\$518,361.93	17.1%	0%	05/29/2018	11/09/2018
EASTERN TPK RESURFACING: NH16 MM 9.2-12.7; INDIAN BROOK DR; RAMPS @ NH16 EXIT 9 & I-95 EXIT 3 RAMPS				RESURFACING	SPAULDING TURNPIKE AND I-95	BROX INDUSTRIES INC.		WINN, KEVIN R		HUNTER, NICKIE			
TAMWORTH	16239	16239	X-A001(205)	10/17/2017	\$2,346,661.00	11/09/2017	\$2,499,718.00	\$2,445,076.51 *	\$54,641.49	2.19%	5%	06/25/2018	11/09/2018
BRIDGE REPLACEMENT OF BRIDGE CARRYING NH 113 OVER BEARCAMP RIVER				BRIDGE REPLACEMENT	NH 113	CPM CONSTRUCTORS INC		MACDONALD, MATTHEW		BOWLES, JAMES			
DISTRICT 1	16181G	16181G		02/06/2018	\$4,318,671.33	02/27/2018	\$4,114,065.65	\$4,303,248.6 *	-\$189,162.95	-4.6%	5%	05/30/2018	11/12/2018
ROADWAY RESURFACING, VARIOUS LOCATIONS IN DISTRICT 1 FOR CY 2018/FY 2019.				RESURFACING	VARIOUS	J HUTCHINS INC		CALL, DUANE M		GLINES, STEVEN			
MEREDITH - NEW HAMPTON - ASHLAND	41295	41295	X-A004(585)	09/12/2017	\$3,249,050.00	10/12/2017	\$1,863,175.00	\$1,761,507.1 *	\$101,667.9	5.46%	5%	06/11/2018	11/14/2018
PAINTING I-93 BRIDGES BETWEEN MEREDITH AND ASHLAND				BRIDGE PAINTING	I-93	EAGLE INDUSTRIAL PAINTING LLC		BOYKO, IAN M		GLINES, STEVEN			



Construction Contract Final Payment Report

End Dates Between 01-JAN-2018 And 31-DEC-2018

Contract Location	State #	Federal Project Number	Ad Date	PS&E Estimate	Bid Date	Contract Bid/Am't	Final Contract Amount	Final Balance	Over/under	Cont %	Date Started	Date Completed
Description			Project Type	Route/Road	Contractor		Contract Admin	DCE				
DISTRICT 2	41652	41652	02/06/2018	\$2,129,296.91	03/06/2018	\$1,877,178.50	\$1,921,842.39	-44,663.89	-2.38%	5%	06/11/2018	11/21/2018
RESURFACING VARIOUS TIER 2, 3, AND 4 ROADWAYS IN DISTRICT 2.												
			RESURFACING	VARIOUS	PIKE INDUSTRIES INC.		DOUGHTY, PATRICK M	GLINES, STEVEN				
DISTRICT 6	16166G	40936 16166G	02/06/2018	\$4,002,453.40	03/01/2018	\$3,878,748.85	\$3,552,886.4 *	\$325,860.45	8.4%	5%	06/04/2018	11/29/2018
ROADWAY RESURFACING, VARIOUS LOCATIONS IN DISTRICT 6 FOR CY 2018/FY 2019.												
			RESURFACING	VARIOUS	PIKE INDUSTRIES INC.		LORING, JEFFREY L	HUNTER, NICKIE				
				PS&E Totals	Bid Totals		Total Payments	Final Balances				
Total Number of Contract:50				Total Costs:	\$150,068,150.05	\$143,511,670.82	\$138,235,181.63	\$7,276,489.32				