

CHRISTOPHER D. CLEMENT, SR.

COMMISSIONER

THE STATE OF NEW HAMPSHIRE DEPARTMENT OF TRANSPORTATION



JEFF BRILLHART, P.E. ASSISTANT COMMISSIONER

ASSISTANT COMMISSIONE

Bureau of Construction October 7, 2014

Her Excellency, Governor Margaret Wood Hassan and the Honorable Council State House Concord, NH 03301

REQUESTED ACTION

In accordance with the process approved by Governor and Council April 9, 1980, Item #8 (as amended), and as subsequently reapproved on December 7, 2006, the Department of Transportation has reinstituted the use of contract contingencies. As a condition of reinstituting contingencies, the Department of Transportation's Bureau of Construction submits on a quarterly basis a summary of active projects that may require contingency use. Attached please find the summary report for the period through September 30, 2014.

Respectfully,

Christopher D. Clement, Sr.

Commissioner

CDC/TK/pw

Attachment:

Department of Transportation

Summary of Projects that may Require Contingency Use as of 09-30-2014

Current Amount Over Approved Current	Date Amount Contract Contract Contract Contract % Over	NT OVER 1-89 09/14/2011 \$14,725,428.75 \$14,725,428.75 \$29,808.57	AND TURKEY RIVER \$736,271.44 0.20% quantiti	5% Emerge modifie	condition	A- 15931 I-93 PAVE/BRIDGE REHAB (9 MI/16 07/24/2013 \$16,154,590.35 \$16,154,590.35 \$325,456.29	LITTLETON BR) FROM NORTH EXIT 42 TO CONN RR BR. & SIGNING SOUTH TO EXIT 3: \$807,729.52 2.01% modifie	(4R 5%	1- 22312 BEGIN 1.5" TW INLAY AT PAVE 09/25/2012 \$7,670,840.69 \$7,670,840.69 \$22,841.76	PAVE JOINT NEAR EXIT 42. \$767,084.07 0.30% modifie	10% condition	12/05/2012 \$4,074,351.95 \$4,074,351.95 \$82,535.68	INTERSECTION WITH MARTIN'S \$285,204.64 2.03% quantities	FERRY ROAD 7% modifie	D 09/18/2013 \$26,201,114.53 \$26,201,114.53 \$60,795.96			3/80,053.40 0.25%	TURNPIKE (NH RTE 16) 08/22/2012 \$43,155,392.45 \$634,722.74	AND REPLACE MEDIAN RAIL WITH SS BARRIER. 3/80,055.40 3/8 11238M SPAULDING TURNPIKE (NH RTE 16) MAINLINE ROADWAY APPROACH RECONSTRUCTION IN NEWINGTON 81,294,661.77 1.47%	AND REPLACE MEDIAN RAIL WITH SS BARRIER. 3% 11238M SPAULDING TURNPIKE (NH RTE 16) 08/22/2012 \$43,155,392.45 \$43,155,392.45 \$634,722.74 MAINLINE ROADWAY APPROACH RECONSTRUCTION IN NEWINGTON 3% 1.47%
	ı		0.20%				2.01%		,840.69	0.30%		,351.95	2.03%			0.23%			1.47%		
r Reason(s) for Overrun		Added Item per Specifications,	Added work to contract, Design 6 quantities underestimated,	Emergency repairs, Revised or modified design. Unforeseen site	conditions		quantities underestimated, Revised or modified design			quantities underestimated, Kevised or modified design, Unforeseen site	conditions		of quantities underestimated, Revised or	modified design, Unforeseen site conditions		Added work to contract, Design with a quantities underestimated, Revised or	modified design, Unforeseen site conditions	- 1	Added work to contract, Design we quantities underestimated,		Emergency repairs, Revised or modified design. Unforeseen site

OVER I-95 (BRIDGE #081/093) 588,237.70 24842 SAFETY IMPROVEMENTS AT THE INTERSECTION OF NH 28 AND NH 10 24842 SAFETY IMPROVEMENTS AT THE INTERSECTION OF NH 28 AND NH 10 598 598 598 598 598 598 598 59	Project Name Project # Project Description	ame Project # Project Description Approval Contingency Contract Current Amount Over Contract Current Contract	t Name Project # Project Description	ON OVER I-95 (BRIDGE #081/093) \$1,364,754.00 \$1,364,754.00 \$1,364,754.00 \$3.39%	SAFETY IMPROVEMENTS AT THE \$319,499.35 \$319,499.35 \$2,043.26 INTERSECTION OF NH 28 AND NH 10' \$15,974.97 0.64%	N C	US I BYPASS: REMOVE US I 11/14/2012 \$4,317,581.60 \$68,393.60 SOUTHBOUND BRIDGE OVER THE \$215,879.08 \$1.58%		US I BYPASS: REPLACE MIDDLE 05/15/2013 \$4,339,354.90 \$4,339,354.90 \$12,442.35	\$216,967.75 0.29%	5%	13933E EXIT 2 INTERCHANGE 07/11/2012 \$40,908,383.67 \$40,908,383.67 \$1,253,239.22	MAINLINE & NH97, INCLUDES BRS \$2,045,419.18 3.06%	MAINLINE & NH97, INCLUDES BRS \$2,045,419.18 3.06% 068/078 & 070/079 5%	MAINLINE & NH97, INCLUDES BRS 068/078 & 070/079 13933H 1-93 EXIT 3 AREA - CONSTRUCT NB 12/04/2013 \$2,045,419.18 5% 5% \$1,254.00	MAINLINE & NH97, INCLUDES BRS 068/078 & 070/079 13933H 1-93 EXIT 3 AREA - CONSTRUCT NB MAINLINE & RAMPS, NH 111A AND EASTERN END OF NH 111 (WINDHAN \$2,045,419.18 5% 5% 5% 0.03%	MAINLINE & NH97, INCLUDES BRS 068/078 & 070/079 13933H 1-93 EXIT 3 AREA - CONSTRUCT NB	MAINLINE & NH97, INCLUDES BRS 068/078 & 070/079 13933H 1-93 EXIT 3 AREA - CONSTRUCT NB MAINLINE & RAMPS, NH 111A AND EASTERN END OF NH 111 (WINDHAN 13933I EXIT 3 AREA SB MAINLINE AND NH 11933I EXIT 3 AREA SB MAINLINE AND NH 10/17/2012 \$32,997,604.58 \$30.6% \$30.6% \$32,237,736.54 \$11,254.00 0.03% \$376 \$387 \$388 \$155,853.50	13933H 1-93 EXIT 3 AREA - CONSTRUCT NB EASTERN END OF NH 111 (WINDHAN 12/04/2013 \$32,237,736.54 \$11,254.00	MAINLINE & NH97, INCLUDES BRS 068/078 & 070/079 13933H 1-93 EXIT 3 AREA - CONSTRUCT NB MAINLINE & RAMPS, NH 111A AND EASTERN END OF NH 111 (WINDHAN 3967,132.10 13933I EXIT 3 AREA SB MAINLINE AND NH 10/17/2012 \$32,997,604.58 \$32,237,736.54 \$11,254.00 13933I EXIT 3 AREA SB MAINLINE AND NH 10/17/2012 \$32,997,604.58 \$32,997,604.58 \$155,853.50 111 (WINDHAM & SALEM) \$1,649,880.23 \$1.649,880.23	13933H 1-93 EXIT 3 AREA - CONSTRUCT NB EASTERN END OF NH 111 (WINDHAN 10/17/2012 \$32,937,736.54 \$32,237,736.54 \$11,254.00 \$39331 EXIT 3 AREA SB MAINLINE AND NH 10/17/2012 \$32,997,604.58 \$32,997,604.58 \$155,853.50 \$111 (WINDHAM & SALEM) \$5% \$32,237,736.54 \$11,254.00 \$3% \$397,132.10 \$397,604.58 \$32,237,736.54 \$11,254.00 \$3% \$397,132.10 \$397,604.58 \$32,237,736.54 \$11,254.00 \$3% \$397,132.10 \$397,604.58 \$32,237,736.54 \$11,254.00 \$3% \$397,132.10 \$397,132.10 \$397,132.10 \$397,132.10 \$397,132.10 \$397,132.10 \$397,132.10 \$31,015,37 \$397,132.10 \$31,015,37 \$397,132.10 \$31,015,37 \$397,132.10 \$31,015,37 \$397,132.10 \$31,015,37 \$31,015,37 \$397,132.10 \$31,015,37	MAINLINE & NH97, INCLUDES BRS 068/078 & 070/079 13933H 1-93 EXIT 3 AREA - CONSTRUCT NB MAINLINE & RAMPS, NH 111A AND EASTERN END OF NH 111 (WINDHAN 13933I EXIT 3 AREA SB MAINLINE AND NH 11933I EXIT 3 AREA SB MAINLINE AND NH 111 (WINDHAM & SALEM) 23797 NH 9 FROM JOINT EAST OF GRANITE UAKE RD. IN STODDARD TO A JOINT WEST OF NH 31N IN HILLSBORO \$2,045,419.18 \$3,06% \$32,237,736.54 \$32,237,736.54 \$32,237,736.54 \$31,254.00 0.03% \$36% \$32,237,736.54 \$32,237,736.54 \$32,237,736.54 \$11,254.00 0.03% \$36% \$32,237,736.54 \$32,237,736.54 \$11,254.00 0.03% \$36% \$32,237,736.54 \$32,237,736.54 \$32,237,736.54 \$32,237,736.54 \$32,237,736.54 \$32,237,736.54 \$32,237,736.54 \$11,254.00 0.03% \$36% \$32,237,736.54 \$32,237,736.54 \$11,254.00 0.03% \$36% \$32,237,736.54 \$32,237,736.54 \$11,254.00 0.03% \$36% \$32,237,736.54 \$32,237,736.54 \$11,254.00 0.03% \$36% \$32,237,736.54 \$36% \$32,237,736.54 \$
\$2,043.26 0.64% \$68,393.60 1.58% \$12,442.35 0.29% \$1,253,239.22 \$1,253,239.22 \$11,254.00 0.03%		Amount Over Current Contract % Over	Current Amount Over Current Contract % Over	\$46,205.00 3.39%	\$2,043.26 0.64%		\$68,393.60	quantities underestimated, Revised or modified design, Unforeseen site conditions	\$12,442.35			\$1,253,239.22	modified design	\$11,254.00				\$155,853.50	\$155,853.50 0.47%	\$155,853.50 0.47%	\$155,853.50 0.47% \$31,015.37	\$155,853.50 0.47% \$31,015.37 0.75%

⁻ New Project this Quarter

* - Governor & Council Resolution Processed