



*Victoria F. Sheehan*  
*Commissioner*

**THE STATE OF NEW HAMPSHIRE**  
**DEPARTMENT OF TRANSPORTATION**



25 *WJC*  
*William Cass, P.E.*  
*Assistant Commissioner*

His Excellency, Governor Christopher T. Sununu  
and the Honorable Council  
State House  
Concord, New Hampshire 03301

Bureau of Construction  
January 31, 2018

**INFORMATIONAL ITEM**

In accordance with the process approved by Governor and Council April 9, 1980, Item #8 (as amended), and as subsequently reapproved on December 7, 2006 the Department of Transportation has reinstated the use of contract contingencies. As a condition of reinstating contingencies, the Department of Transportation's Bureau of Construction submits on a quarterly basis a summary of active projects that may require contingency use. Attached please find the year end summary report for 2017. The "Final Balance" column highlights any contract that used contingencies in 2017.

Respectfully,

Victoria Sheehan  
Commissioner

WC/TK/sb  
Attachment:



# Construction Contract Final Payment Report

## End Dates Between 01-JAN-2017 And 31-DEC-2017

Contract No.	Project Name	Project Type	Location	Contract Value	Contract Admin	DOB
16470	16470 X-A001(256)	02/16/2016	03/06/2016	\$867,753.00	\$807,875.77	04/26/2016
INTERSECTION SAFETY IMPROVEMENTS AT MEREDITH CENTER RD AND CHASE RD						
[RSP#0767] NH 104 INTERSECTION Alyn J Coleman & Son Inc SPERRY, EDWARD G BOWLES, JAMES						
26335	26335 X-A004(023)	02/23/2016	03/17/2016	\$443,298.00	\$398,321.98	08/13/2016
STATE OF NH RAILROAD, RAILWAY-HIGHWAY AT GRADE CROSSING AAR-DOT# 846-431C RAILROAD X-ING						
US ROUTE 3 RailWorks Track Services, Inc WILSON, DEAN						
26135	26135 X-A003(696)	06/29/2015	10/22/2015	\$634,947.04	\$638,061.54	06/20/2016
HORIZONTAL CURVE SIGNING PROJECT - TWO LANE ROADS IN D2						
DISTRICT 2 HORIZONTAL CURVES Hi-Way Safety Systems Inc GLINES, STEVEN						
26136	26136 X-A003(697)	08/15/2015	10/08/2015	\$436,574.92	\$356,025.96	05/10/2016
HORIZONTAL CURVE SIGNING PROJECT - TWO LANE ROADS IN D3						
DISTRICT 3 HORIZONTAL CURVES Hi-Way Safety Systems Inc GLINES, STEVEN						
10309P	10309P X-A000(466)	06/29/2015	10/26/2015	\$1,536,742.75	\$1,473,063.41	04/04/2016
KEENE - SWANZEY CONSTRUCTION OF A MULTI-USE TRAIL BRIDGE OVER NH 101/NH12 (KEENE-SWANZEY BRIDGE						
10309 PARENT) NH 9/10/12/101 Cpm Constructors FLYNN, SHAUN						
40643	40643	05/31/2016	06/22/2016	\$97,410.00	\$84,343.7	05/01/2017
STATEWIDE CONSTRUCTION OF PLUG JOINTS ON VARIOUS BRIDGES LOCATED THROUGHOUT THE RESURFACING						
STATE VARIOUS Nicom Coatings Corp WILSON, DEAN						
40092	40092 X-A004(343)	06/14/2016	07/14/2016	\$522,543.60	\$433,765.24	04/17/2017
BROOKLINE NH 130 INTERSECTION SAFETY IMPROVEMENTS, WIDEN NH 13 TO ADD LEFT TURN LANES, ROADWAY						
NH 13 American Excavating Corp FLYNN, SHAUN						
13628A	13628A X-A000(737)	05/12/2015	06/04/2015	\$3,672,223.00	\$3,865,518.87 *	11/12/2015
FRANKLIN UPGRADE AT INTERSECTION OF INDUSTRIAL PARK DRIVE AND US ROUTE 3 IN FRANKLIN, ROADWAY						
US 3 Rd Edmunds & Sons Inc FLYNN, SHAUN						
16060	16060	10/04/2016	10/27/2016	\$465,927.00	\$451,618.26	01/04/2017
NORTH HAMPTON CULVERT REPLACEMENT						
CULVERT WALNUT AVENUE T Buck Construction Inc HUNTER, NICKIE						
40400	40400 X-A004(367)	06/09/2016	09/01/2016	\$423,800.00	\$349,915.8	05/22/2017
MANCHESTER-HOOKSETT-CONCORD I-93 CRACK SEAL FROM MM 21 TO 26.1 AND MM 36.5 TO 44 INCL. RAMPS AT EXITS 8, 9, 10, CRACK SEALING						
14, 15, & 16 Annual Inc FLYNN, SHAUN						
26633	26633 X-A004(170)	05/24/2016	06/16/2016	\$2,520,917.50	\$2,296,544.17 *	06/28/2016
CHICHESTER-EPSOM FROM I-93 EAST 4.8 MILES TO THE EPSOM TRAFFIC CIRCLE PAVEMENT INLAY AND ROADWAY						
US 4/US 202 Continental Paving Inc BOWLES, JAMES						
40040	40040	06/29/2016	07/26/2016	\$732,765.00	\$709,660.85	04/07/2017
ROCHESTER-MILTON GUARDRAIL & END UNIT REPLACEMENT ALONG THE SPAULDING TURNPIKE						
SPAULDING TURNPIKE (NH 16) DeLuca Fence Co Inc FALLER, DAVID M BOWLES, JAMES						



# Construction Contract Final Payment Report

End Dates Between 01-JAN-2017 And 31-DEC-2017

Project Name	Contract No.	Contract Description	Contract Value	Contract Start	Contract End	Contract Status	Contract Date	Contract Agency
CENTRAL TURNPIKE DRAINAGE	28024	DRAINAGE	\$1,189,221.60	05/26/2016	05/26/2016	100%	10/03/2016	STROZENSKI, MICHAEL METCALF, PAUL
INLET/OUTLET RECONSTRUCTION AND SLIP LIPING AT SEVERAL LOCATIONS	12667B	BRIDGE & ROADWAY MAIN STREET	\$256,618.60	02/19/2017	02/19/2017	100%	08/29/2017	SHLOVICH, ANDREW M FLYNN, SHAUN
ENFIELD	12667B	BRIDGE & ROADWAY MAIN STREET	\$256,618.60	02/19/2017	02/19/2017	100%	08/29/2017	SHLOVICH, ANDREW M FLYNN, SHAUN
IMPROVEMENTS TO MAIN STREET AND RAIL TRAIL CROSSING (12667 BREAKOUT)	40631	RESURFACING	\$1,221,854.25	04/20/2017	04/20/2017	0%	07/13/2017	LANZA, CHRISTOPHER T FLYNN, SHAUN
STATEWIDE	40631	RESURFACING	\$1,221,854.25	04/20/2017	04/20/2017	0%	07/13/2017	LANZA, CHRISTOPHER T FLYNN, SHAUN
ROADWAY PRESERVATION (CHIP SEAL) ON VARIOUS ROADWAYS	29222	ROADWAY	\$4,346,081.85	06/30/2015	06/30/2015	5%	12/17/2015	CALL DUANE M GILNES, STEVEN
D-1 REHABILITATION OF SECONDARY ROADS	29222	ROADWAY	\$4,346,081.85	06/30/2015	06/30/2015	5%	12/17/2015	CALL DUANE M GILNES, STEVEN
FROM THE COLEBROOK TOWN LINE EAST TO PAVEMENT JOINT EAST OF SPUR RD. TOTAL LENGTH IS 1.6 MILES	25764	BRIDGE REPLACEMENT	\$2,840,636.50	09/30/2015	09/30/2015	5%	02/19/2016	KEHOE, PETER M FLYNN, SHAUN
LEBANON	25764	BRIDGE REPLACEMENT	\$2,840,636.50	09/30/2015	09/30/2015	5%	02/19/2016	KEHOE, PETER M FLYNN, SHAUN
I-89 NB & SB, SUPERSTRUCTURE REPLACEMENTS OVER HARDY HILL ROAD, REDLISTED BRIDGES (159717&159717)	16444	ROADWAY	\$1,099,663.00	01/07/2016	01/07/2016	5%	04/09/2016	LORING, JEFFREY L HUNTER, NICKIE
SEABROOK	16444	ROADWAY	\$1,099,663.00	01/07/2016	01/07/2016	5%	04/09/2016	LORING, JEFFREY L HUNTER, NICKIE
WIDEN US 1 FROM NH107 INTERSECTION SOUTHERLY APPROXIMATELY 2000 FT	40420	RESURFACING	\$1,837,572.60	08/22/2016	08/22/2016	5%	04/17/2017	GAGNON ROGER A GILNES, STEVEN
GORHAM	40420	RESURFACING	\$1,837,572.60	08/22/2016	08/22/2016	5%	04/17/2017	GAGNON ROGER A GILNES, STEVEN
ROUTE 18 FROM THE NORTHERN INTERSECTION WITH US ROUTE 2 TO THE BERLIN TOWN LINE - 3.7 MILES	29489	BRIDGE REHABILITATION	\$318,947.00	02/02/2017	02/02/2017	10%	08/21/2017	MERRILL, DAVID W GILNES, STEVEN
PIERMONT, NH - BRADFORD, VT	29489	BRIDGE REHABILITATION	\$318,947.00	02/02/2017	02/02/2017	10%	08/21/2017	MERRILL, DAVID W GILNES, STEVEN
REHABILITATE BRIDGE CARRYING NH 25 OVER CONNECTICUT RIVER	41231	RESURFACING	\$1,579,697.51	03/02/2017	03/02/2017	0%	08/12/2017	POTTER, JEFFERY FLYNN, SHAUN
DISTRICT 2	41231	RESURFACING	\$1,579,697.51	03/02/2017	03/02/2017	0%	08/12/2017	POTTER, JEFFERY FLYNN, SHAUN
ROADWAY RESURFACING, VARIOUS LOCATIONS IN CY 2017 IN DISTRICT 2.	41325	BRIDGE PAINTING & REHAB	\$379,000.00	07/13/2017	07/13/2017	5%	08/09/2017	GAGNON, ROGER A GILNES, STEVEN
PINKHAM'S GRANT	41325	BRIDGE PAINTING & REHAB	\$379,000.00	07/13/2017	07/13/2017	5%	08/09/2017	GAGNON, ROGER A GILNES, STEVEN
NH 18 OVER PEABODY RIVER, PAINT PINKHAM'S GRANT BR # 0800084	40070	BRIDGE REHABILITATION	\$811,756.50	05/12/2016	05/12/2016	10%	11/29/2016	OSBERST, FREDERICK W FLYNN, SHAUN
WALPOLE, NH - WESTMINSTER, VT	40070	BRIDGE REHABILITATION	\$811,756.50	05/12/2016	05/12/2016	10%	11/29/2016	OSBERST, FREDERICK W FLYNN, SHAUN
WALPOLE NH 123 OVER CT RIVER BR. NO. 132062 REHABILITATION	16279	CULVERT REPLACEMENT	\$696,520.25	08/29/2016	08/29/2016	5%	08/01/2017	SPERRY, EDWARD G BOWLES, JAMES
GILFORD	16279	CULVERT REPLACEMENT	\$696,520.25	08/29/2016	08/29/2016	5%	08/01/2017	SPERRY, EDWARD G BOWLES, JAMES
REHABILITATE/REPLACE 8' X 6' CONCRETE BOX CULVERT WEST OF COUNTY RD.								



# Construction Contract Final Payment Report

## End Dates Between 01-JAN-2017 And 31-DEC-2017

Contract No.	Project Type	Project Name	Contract Description	Contract Amount	DCI	
STATEWIDE	04/26/2017	41011 41011 X-A004(526)	\$334,607.50 06/18/2017	\$271,135.00	\$253,787 *	06/16/2017 10/19/2017
CRACK SEAL PREVIOUS PRESERVATION PROJECTS TO EXTEND LIFE OF RIDING SURFACE.						
MANCHESTER	09/07/2016	40367 40367	\$730,500.00 09/20/2016	\$636,700.00	\$481,433.13	07/07/2017 10/27/2017
PROVIDE SCOUR PROTECTION FOR THE I-293 NB & SB OVER BLACK BROOK BRIDGES						
MANCHESTER-AUBURN	03/29/2017	40763 40763 X-A004(482)	\$3,786,994.46 04/20/2017	\$3,368,918.00	\$3,110,432 *	07/16/2017 10/27/2017
PAVEMENT PRESERVATION PROJECT FROM SIGNED (100.3 TO 102.1)GIS (80.1 TO 81.9) RESURFACING INCLUDING EXIT 1.						
NEWINGTON - DOVER	09/23/2014	112380 112380	\$28,185,904.30 10/23/2014	\$20,444,479.01	\$19,640,794.78 *	04/14/2015 10/27/2017
NH 16 / US 4 SPLDG TPK, REHABILITATE THE EXISTING LITTLE BAY BRIDGES						
SWANSEY	08/23/2016	23737 23737 X-A002(758)	\$881,382.00 08/15/2016	\$686,950.00	\$638,868 *	06/16/2017 10/27/2017
BRIDGE REHABILITATION-SAWYERS CROSSING OVER ASH-HELOT RIVER-SCOUR PROTECTION FOR ABUTMENTS AND PIER.						
DISTRICT THREE	06/07/2016	24893 24893 X-A002(978)	\$1,056,317.00 06/30/2016	\$1,027,844.75	\$941,612.85 *	04/11/2017 10/30/2017
REPLACEMENT OF SUBSTANDARD CABLE GUARD RAIL IN VARIOUS TOWNS WITHIN DISTRICT 3						
PLAISTOW	09/22/2015	10044G 10044G X-A000(380)	\$6,965,639.00 10/26/2015	\$6,965,639.00	\$6,212,172.09 *	01/11/2016 10/31/2017
RECONSTRUCT NH 125 FROM EAST ROAD TO OLD ROAD						
DISTRICT 4	02/07/2017	16164F 40704 16164F	\$7,907,387.50 03/07/2017	\$4,556,809.00	\$4,485,461 *	05/22/2017 11/02/2017
ROADWAY RESURFACING, VARIOUS LOCATIONS IN CY 2017 IN DISTRICT 4						
DISTRICT 3	02/07/2017	16163F 40705 16163F	\$4,272,526.00 03/07/2017	\$3,363,685.00	\$3,322,569 *	05/11/2017 11/10/2017
ROADWAY RESURFACING, VARIOUS LOCATIONS FOR CY 2017 FOR DISTRICT 3.						
STATEWIDE	01/24/2017	41159 41159	\$289,803.00 02/18/2017	\$235,318.40	\$187,414 *	09/26/2017 11/15/2017
REPAIR ACCIDENT DAMAGE 5 LOCATIONS: SIGNALS AT LEBANON, BARTLETT, ROCHESTER, WINDHAM, IRMS AT SALEM						
STATEWIDE	02/26/2017	40804 40804 X-A004(432)	\$1,089,864.04 04/06/2017	\$864,749.50	\$774,305.08 *	07/17/2017 11/16/2017
VARIOUS ROUTES GUARDRAIL REPLACEMENT OF SUBSTANDARD F TERMINAL UNITS						
MERRIMACK-NASHUA	02/07/2017	40771 40771	\$4,308,156.88 02/26/2017	\$2,757,516.27	\$2,186,628.61 *	07/07/2017 11/17/2017
CENTRAL CORRIDOR RESURFACING MERRIMACK FEET NB/SS MM 12.9 TO 15.9 AND INDUSTRIAL BLVD						

\* Project has not been finalized

