



**THE STATE OF NEW HAMPSHIRE**  
**DEPARTMENT OF TRANSPORTATION**



23  
Blumberg

**WILLIAM CASS, P.E.**  
**ASSISTANT COMMISSIONER**

Bureau of Construction  
October 2, 2015

Her Excellency, Governor Margaret Wood Hassan  
and the Honorable Council  
State House  
Concord, New Hampshire 03301

**INFORMATIONAL ITEM**

In accordance with the process approved by Governor and Council April 9, 1980, Item #8 (as amended), and as subsequently reapproved on December 7, 2006 the Department of Transportation has reinstated the use of contract contingencies. As a condition of reinstating contingencies, the Department of Transportation's Bureau of Construction submits on a quarterly basis a summary of active projects that may require contingency use. Attached please find the summary report for the period through October 1, 2015.

Respectfully,

William Cass, P.E.  
Assistant Commissioner

WC/TK/sb  
Attachment:

# Department of Transportation

## Summary of Projects that may Require Contingency Use as of 10-01-2015

Project Name	Project #	Project Description	G&C Approval Date	Original Contract	Current Approved Contract Amount	Current	Reason(s) for Overrun
				Amount		Amount Over	
				Contingency Amount			Current
				Contingency %			% Over
BOW - CONCORD	13742A	EXIT 12 (CONCORD), NH 3A OVER I-93 BRIDGE REPLACEMENT - 203/087 (RED LIST)	07/02/2014	\$5,844,689.91	\$5,844,689.91	\$194,629.75	Added Item per Specifications, Added work to contract, Design quantities underestimated, Revised or modified design, Unforeseen site conditions
				\$292,234.50	3.33%		
				5%			
CONWAY	29256	US 302 FROM THE INTERSECTION OF NH 113 EAST TO THE MAINE STATE LINE. RECLAIM AND PAVE	06/10/2015	\$4,879,542.85	\$4,879,542.85	\$5,181.60	Revised or modified design
				\$487,954.29	0.11%		
				0%			
DISTRICT 3 REHABILITATION OF SECONDARY ROADWAYS, RESURFACING DISTRICT 3	29573	RESURFACING VARIOUS ROADWAYS IN DISTRICT 3., PAVEMENT REHABILITATION ON VARIOUS ROADS IN DISTRICT 3	04/22/2015	\$2,634,925.00	\$2,634,925.00	\$80,834.04	Added Item per Specifications, Added work to contract, Revised or modified design
				\$131,746.25	3.07%		
				5%			
EXETER - HAMPTON	28535	MEDIAN BARRIER PROTECTION FROM EXETER/BRENTWOOD T/L EAST TO APPROX. 1 MILE EAST OF I-95	04/22/2015	\$2,764,984.70	\$2,764,984.70	\$77,749.55	Added work to contract, Design quantities underestimated
				\$193,548.93	2.81%		
				7%			
GILFORD, SANBORNTON, DISTRICT 3 RESURFACING	16163D	RESURFACING VARIOUS ROADWAYS IN DISTRICT 3., NH 132 DRAINAGE, PUGMILL AND PAVE , PAVEMENT REHABILITATION ON NH 11C.	04/22/2015	\$4,870,040.50	\$4,870,040.50	\$160,029.74	Added Item per Specifications, Added work to contract, Design quantities underestimated, Revised or modified design
				\$243,502.03	3.29%		
				5%			
HAMPTON FALLS - HAMPTON	13408B	I-95 OVER TAYLOR RIVER; BRIDGE REPLACEMENT	05/06/2015	\$11,798,426.89	\$11,798,426.89	\$16,350.00	Added work to contract
				\$353,952.81	0.14%		
				3%			

\_\_\_\_ - New Project this Quarter  
 \* - Governor & Council Resolution Processed

Project Name	Project #	Project Description	G&C Approval Date	Original Contract	Current Approved Contract Amount	Current Amount Over Current Contract % Over	Reason(s) for Overrun
				Amount			
				Contingency %			
HOOKSETT	12537A	US 3/ NH 28 WIDEN NORTH OF BENTON ROAD SOUTH THRU THE INTERSECTION WITH MARTIN'S FERRY ROAD	12/05/2012	\$4,074,351.95	\$4,074,351.95	\$86,382.68	Added Item per Specifications, Added work to contract, Contaminated materials, Design quantities underestimated, Revised or modified design, Unforeseen site conditions
				\$285,204.64		2.12%	
				7%			
KEENE	22272	REHABILITATION OF THREE BRIDGES IN KEENE.	05/01/2013	\$2,317,938.40	\$2,317,938.40	\$56,796.09	Added Item per Specifications, Added work to contract, Design quantities underestimated, Revised or modified design, Unforeseen site conditions
				\$231,793.84		2.45%	
				10%			
LEBANON, NH - HARTFORD, VT	14957	US 4: REPLACE BRIDGE OVER CONNECTICUT RIVER	09/18/2013	\$10,625,529.45	\$10,625,529.45	\$178,978.95	Added Item per Specifications, Added work to contract, Design quantities underestimated, Emergency repairs
				\$531,276.47		1.68%	
				5%			
NEWINGTON - DOVER	11238M	SPAULDING TURNPIKE (NH RTE 16) MAINLINE ROADWAY APPROACH RECONSTRUCTION IN NEWINGTON	08/22/2012	\$43,155,392.45	\$43,155,392.45	\$353,908.64	Added Item per Specifications, Added work to contract, Design quantities underestimated, Emergency repairs, Revised or modified design, Unforeseen site conditions
				\$1,294,661.77		0.82%	
				3%			
NEWINGTON - DOVER	11238O	NH 16 / US 4 SPLDG TPK, REHABILITATE THE EXISTING LITTLE BAY BRIDGES	12/03/2014	\$20,444,479.01	\$20,444,479.01	\$2,000.00	Added Item per Specifications
				\$613,334.37		0.01%	
				3%			
PORTSMOUTH	13455C	US 1 BYPASS: REPLACE MAPLEWOOD AVENUE BRIDGE OVER BYPASS	11/20/2013	\$3,880,746.30	\$3,880,746.30	\$126,733.49	Added Item per Specifications, Added work to contract, Design quantities underestimated, Revised or modified design, Unforeseen site conditions
				\$232,844.78		3.27%	
				6%			
RESURFACING DISTRICT I, DISTRICT I RESURFACING	16161D	RESURFACING VARIOUS ROADWAYS IN DISTRICT 1., RESURFACING VARIOUS ROADWAYS IN DISTRICT 1.	04/22/2015	\$5,332,800.00	\$5,332,800.00	\$265,922.20	Added work to contract, Design quantities underestimated, Revised or modified design, Unforeseen site conditions
				\$266,640.00		4.99%	
				5%			

\_\_\_\_\_ - New Project this Quarter  
 \* - Governor & Council Resolution Processed

Project Name	Project #	Project Description	G&C Approval Date	Original Contract Amount	Current Approved Contract Amount	Current Amount Over Current Contract	Reason(s) for Overrun
				Contingency Amount		% Over	
				Contingency %			
<u>RESURFACING DISTRICT 5, DISTRICT 5 RESURFACING</u>	16165D	RESURFACING VARIOUS ROADWAYS IN DISTRICT 5., RESURFACING VARIOUS ROADWAYS IN DISTRICT 5.	04/22/2015	\$3,498,367.00 \$174,918.35 5%	\$3,498,367.00	\$147,200.71 4.21%	Added work to contract, Design quantities underestimated
<u>RESURFACING DISTRICT 6, DISTRICT 6 RESURFACING</u>	16166D	RESURFACING VARIOUS ROADWAYS IN DISTRICT 6, RESURFACING VARIOUS ROADWAYS IN DISTRICT 6.	04/22/2015	\$3,470,663.50 \$173,533.18 5%	\$3,470,663.50	\$33,947.90 0.98%	Added work to contract, Unforeseen site conditions
<u>SALEM TO MANCHESTER</u>	13933E	EXIT 2 INTERCHANGE RECONSTRUCTION, INCLUDING I-93 MAINLINE & NH97, INCLUDES BRS 068/078 & 070/079	07/11/2012	\$40,908,383.67 \$2,045,419.18 5%	\$40,908,383.67	\$192,376.46 0.47%	Added Item per Specifications, Added work to contract, Design quantities underestimated, Revised or modified design
<u>SALEM TO MANCHESTER</u>	13933H	I-93 EXIT 3 AREA - CONSTRUCT NB MAINLINE & RAMPS, NH 111A AND EASTERN END OF NH 111 (WINDHAM	12/04/2013	\$32,237,736.54 \$967,132.10 3%	\$32,237,736.54	\$102,948.80 0.32%	Added Item per Specifications, Added work to contract, Design quantities underestimated, Revised or modified design, Unforeseen site conditions
<u>STATEWIDE SIGNING</u>	28914	SIGNING IMPROVEMENTS AT PORTSMOUTH TRAFFIC CIRCLE, I-93 FOR HOOKSETT REST AREAS AND EXIT 11 OF FEET	10/29/2014	\$467,333.71 \$23,366.68 5%	\$467,333.71	\$20,310.00 4.35%	Added work to contract
<u>WALPOLE</u>	28434	REPLACE 48" CMP, AND REHABILITATE 78" AND 108" MULTI-PLATE PIPES UNDER NH 12.	05/06/2015	\$712,795.00 \$71,279.50 10%	\$712,795.00	\$35,699.15 5.01%	Added Item per Specifications, Added work to contract, Design quantities underestimated
<u>WHITEFIELD - LANCASTER</u>	25068	FROM 350' NORTH OF PROSPECT ST. NORTH APPROX 7.4 MILES TO MARY ELIZABETH LANE, OVERLAY.	03/25/2015	\$3,715,817.50 \$185,790.88 5%	\$3,715,817.50	\$151,420.50 4.08%	Added Item per Specifications, Added work to contract, Design quantities underestimated, Emergency repairs, Revised or modified design

\_\_\_\_\_ - New Project this Quarter  
 \* - Governor & Council Resolution Processed