



*Victoria F. Sheehan  
Commissioner*

**THE STATE OF NEW HAMPSHIRE  
DEPARTMENT OF TRANSPORTATION**



*William Cass, P.E.  
Assistant Commissioner*

43  
Beau

His Excellency, Christopher T. Sununu  
and the Honorable Council  
State House  
Concord, New Hampshire 03301

Bureau of Construction  
July 10, 2017

**INFORMATIONAL ITEM**

The Department of Transportation requests placing this item on the Consent Calendar.

In accordance with the process approved by Governor and Council April 9, 1980, Item #8 (as amended), and as subsequently reapproved on December 7, 2006 the Department of Transportation has reinstated the use of contract contingencies. As a condition of reinstating contingencies, the Department of Transportation's Bureau of Construction submits on a quarterly basis a summary of active projects that may require contingency use. Attached please find the summary report for the period through July 3, 2017.

Respectfully,

Victoria Sheehan  
Commissioner

WC/TK/sb  
Attachment:

# Department of Transportation

## Summary of Projects that may Require Contingency Use as of 07-03-2017

Project Name	Project #	Project Description	G&C Approval Date	Original Contract		Current Approved Contract Amount	Current Amount Over Contract		Reason(s) for Overrun
				Amount	Contingency Amount		Current Contract	% Over	
<u>BARNSTEAD</u>	<u>14121E</u>	NH 28 IMPROVEMENTS AT THE PEACHAM ROAD INTERSECTION	12/07/2016	\$3,298,056.75	\$164,902.84	\$3,298,056.75	\$87,072.92	2.64%	Added work to contract, Design quantities underestimated, Revised or modified design
					5%				
<u>DISTRICT THREE</u>	<u>24863</u>	REPLACEMENT OF SUBSTANDARD CABLE GUARD RAIL IN VARIOUS TOWNS WITHIN DISTRICT 3.	09/07/2016	\$1,027,944.75	\$71,956.14	\$1,027,944.75	\$14,254.00	1.39%	Unforeseen site conditions
					7%				
<u>FRANKLIN</u>	<u>13928A</u>	UPGRADE AT INTERSECTION OF INDUSTRIAL PARK DRIVE AND US ROUTE 3 IN FRANKLIN, PAVEMENT REHABILITATION	07/22/2015	\$3,872,223.00	\$193,611.15	\$3,872,223.00	\$53,723.26	1.39%	Added Item per Specifications, Added work to contract, Design quantities underestimated, Emergency repairs, Revised or modified design, Unforeseen site conditions
					5%				
<u>GORHAM</u>	<u>40420</u>	ROUTE 16 FROM THE NORTHERN INTERSECTION WITH US ROUTE 2 TO THE BERLIN TOWN LINE - 3.7 MILES	12/07/2016	\$1,837,572.60	\$91,878.63	\$1,837,572.60	\$17,283.35	0.94%	Added work to contract, Revised or modified design
					5%				
<u>MANCHESTER</u>	<u>40367</u>	PROVIDE SCOUR PROTECTION FOR THE I-293 NB & SB OVER BLACK BROOK BRIDGES	09/07/2016	\$636,700.00	\$31,835.00	\$636,700.00	\$30,000.00	4.71%	Revised or modified design
					5%				
<u>NEWINGTON - DOVER</u>	<u>11238Q</u>	RECONSTRUCT SPAULDING TPK FROM LBB TO DOVER TOLL BOOTH & EXIT 6 INTERCHANGE (INCL. NEW SOUNDWALLS)	08/24/2016	\$67,142,015.35	\$2,100,000.00	\$67,142,015.35	\$78,188.51	0.12%	Added Item per Specifications, Added work to contract, Design quantities underestimated, Revised or modified design, Unforeseen site conditions
					3.13%				
<u>SALEM TO MANCHESTER</u>	<u>14633B</u>	NB & SB MAINLINE, WEIGH STATION TO KENDALL POND RD (WINDHAM & DERRY)	02/10/2016	\$49,419,914.55	\$988,398.29	\$49,419,914.55	\$225,834.40	0.46%	Added Item per Specifications, Added work to contract, Design quantities underestimated, Revised or modified design
					2%				

Project Name	Project #	Project Description	G&C Approval Date	Original Contract		Current Approved Contract Amount	Current Amount Over Current Contract % Over	Reason(s) for Overrun
				Amount	Contingency Amount			
				Contingency %				
SALEM TO MANCHESTER	14633D	EXIT 4 INTERCHANGE, NB & SB MAINLINE & NH 102 APPROACH WORK	12/21/2016	\$62,296,391.29	\$1,868,891.74	\$62,296,391.29	\$30,900.00	Added Item per Specifications, Added work to contract, Emergency repairs
				3%				
SALEM TO MANCHESTER	14633H	I-93 NB & SB MAINLINE RECONSTRUCTION, EXIT 5 TO I-293 SPLIT (LONDONDERRY & MANCHESTER)	05/04/2016	\$45,922,044.90	\$918,440.90	\$45,922,044.90	\$133,460.86	Added Item per Specifications, Added work to contract, Revised or modified design
				2%				
STEWARTSTOWN	16312	NH 145 OVER BISHOP BROOK - 121/114 - REPLACE BRIDGE (RED LIST)	11/16/2016	\$1,398,236.80	\$97,876.58	\$1,398,236.80	\$4,563.00	Unforeseen site conditions
				7%				
STEWARTSTOWN, NH - CANAAN, VT	15838	BRIDGE STREET BRIDGE REHABILITATION OVER CONNECTICUT RIVER	12/07/2016	\$4,637,467.45	\$463,746.75	\$4,637,467.45	\$240,658.80	Added Item per Specifications, Added work to contract
				10%				