



Victoria F. Sheehan  
Commissioner

THE STATE OF NEW HAMPSHIRE  
DEPARTMENT OF TRANSPORTATION



William Cass, P.E.  
Assistant Commissioner

Bureau of Construction  
January 2, 2020

His Excellency, Governor Christopher T. Sununu  
and the Honorable Council  
State House  
Concord, New Hampshire 03301

INFORMATIONAL ITEM

In accordance with the process approved by Governor and Council April 9, 1980, Item #8 (as amended), and as subsequently reapproved on December 7, 2006 the Department of Transportation has reinstated the use of contract contingencies. As a condition of reinstating contingencies, the Department of Transportation's Bureau of Construction submits a summary report of active projects that may require contingency use. Attached please find the year end summary report for 2019. The "Final Balance" column highlights any contract that used contingencies in 2019.

Respectfully,

*Victoria F. Sheehan*  
Victoria F. Sheehan  
Commissioner

WC/TK/sb  
Attachment:



# Construction Contract Final Payment Report

End Dates Between 01-JAN-2019 And 31-DEC-2019

Contract Number	Project No.	Federal Project Number	Ad Date	PS&E Dates	Est Date	Contract Bid/Amt	Final Contract Amount	Final Balance	Over/Under	Cont %	Date Started	Date Completed
ANDOVER-DANBURY	41298	41298	X-A004(560)	09/26/2017	10/19/2017	\$1,409,033.50	\$1,584,424.00	-\$118,458.71	-7.57%	4%	03/20/2018	05/08/2019
VARIOUS ROUTES - BRIDGE PRESERVATION EFFORTS FOR THREE BRIDGES IN ANDOVER/BRIDGE AND DANBURY.			PROJECT TYPE	ROADS/ROAD	CONTRACTOR	CONTRACT ADMIN	DCE					
			VARIOUS	VARIOUS	EVROKS CORPORATION	SILOVICH, ANDREW M	FLYNN, SHAUN					
SUNAPEE	41300	41300	X-A004(589)	09/26/2017	10/26/2017	\$1,759,365.10	\$1,777,558.15	\$242,029.08	13.82%	10%	03/21/2018	05/08/2019
NH 11 OVER SUGAR RIVER- PRESERVATION EFFORTS, SUNAPEE BR NOS 057/078, 090/078/BRIDGE 103/100, & 071/087.			PROJECT TYPE	ROADS/ROAD	CONTRACTOR	CONTRACT ADMIN	DCE					
			REHABILITATION	NH 11 & NH103	MILLER CONSTRUCTION INC	SILOVICH, ANDREW M	FLYNN, SHAUN					
LITCHFIELD	29733	29733		08/14/2018	09/08/2018	\$122,500.00	\$115,129.00	\$97,808.89	15.04%	5%	11/06/2018	05/08/2019
DEMOLITION OF STATE OWNED BUILDINGS			PROJECT TYPE	ROADS/ROAD	CONTRACTOR	CONTRACT ADMIN	DCE					
			DEMOLITION	BANCROFT HWY (US 3) AND DERRY ROAD (NH 102)	SPEARS BROS BUILDING SALVAGE &	REISDORF, TYLER P	METCALF, PAUL					
STATEWIDE	41611	41611	X-A004(709)	04/03/2018	04/26/2018	\$1,567,758.00	\$1,528,098.45	\$38,666.87	2.25%	6%	01/23/2019	05/14/2019
PROVIDE SHIELDING FOR POOR BRIDGE DECKS OVER HIGHWAY TRAFFIC			PROJECT TYPE	ROADS/ROAD	CONTRACTOR	CONTRACT ADMIN	DCE					
			BRIDGE	ALL	EVROKS CORPORATION	KOZIKOWSKI, MARK R	WILSON, DEAN					
BARTLETT	41439	41439	X-A004(640)	10/02/2018	10/25/2018	\$870,779.00	\$828,633.00	\$32,651.42	6.35%	8%	04/29/2019	05/23/2019
RECONSTRUCT RAILWAY-HIGHWAY CROSSING, ROADWAY APPROACHES & PROTECTIVE RAILROAD X-ING DEVICES (BARTLETT 364-655V)			PROJECT TYPE	ROADS/ROAD	CONTRACTOR	CONTRACT ADMIN	DCE					
				US 302	SICARD INC J P	PIPER, STEPHEN R	BOWLES, JAMES					
STATEWIDE	40868	40868	X-A004(511)	08/29/2017	09/21/2017	\$6,166,193.19	\$6,681,800.80	\$279,387.39	4.18%	4%	04/12/2018	06/19/2019
FEDERAL RESURFACING ON TIER 2 ROADWAYS IN SOUTHWEST FOR PREVENTATIVE MAINTENANCE AND PRESERVATION			PROJECT TYPE	ROADS/ROAD	CONTRACTOR	CONTRACT ADMIN	DCE					
			RESURFACING	TIER 2 - SOUTHWEST	PIKE INDUSTRIES INC.	PAIGHT, ZACHARY W	FLYNN, SHAUN					
STATEWIDE	41534	41534	X-A004(661)	03/13/2018	04/05/2018	\$4,784,538.85	\$4,717,476.91	\$169,031.38	3.58%	5%	08/27/2018	08/18/2019
RESURFACING TIER 2 ROADWAYS			PROJECT TYPE	ROADS/ROAD	CONTRACTOR	CONTRACT ADMIN	DCE					
			PAVEMENT REHAB. SAFETY IMPRV.	VARIOUS TIER 2 WEST	PIKE INDUSTRIES INC.	PAIGHT, ZACHARY W	FLYNN, SHAUN					
MEREDITH	10430	10430	X-STP-F-X-0041(014)	07/25/2017	08/17/2017	\$1,830,722.00	\$2,581,586.50	\$66,262.16	2.57%	5%	03/19/2018	06/21/2019
ROADWAY AND INTERSECTION IMPROVEMENTS FROM NH 104 TO MEREDITHCENTER HARBOR TOWNLINE			PROJECT TYPE	ROADS/ROAD	CONTRACTOR	CONTRACT ADMIN	DCE					
			ROADWAY	US 3 / NH 25	PIPER R. M. INC.	SPERRY, EDWARD G	BOWLES, JAMES					
DURHAM - NEWMARKET	130808	130808	X-A001(261)	10/11/2016	11/03/2016	\$5,140,874.50	\$5,489,879.35	\$8,287.07	.15%	5%	03/21/2017	06/28/2019
RECONSTRUCT ROADWAY AND CONSTRUCT BIKE SHOULDERS ON NH ROUTE 108			PROJECT TYPE	ROADS/ROAD	CONTRACTOR	CONTRACT ADMIN	DCE					
			ROADWAY	NH 108	AMERICAN EXCAVATING CORP.	OURIION, STEVEN	HUNTER, NICKIE					
WARREN	41738	41738	X-A004(726)	08/21/2018	09/08/2018	\$1,854,213.10	\$2,343,727.65	\$179,394.6	7.65%	10%	10/15/2018	07/03/2019
STABILIZE RIVER EMBANKMENT AND RECONSTRUCT ROADWAY INCL. DRAINAGE AND GUARDRAIL WORK AS NEEDED			PROJECT TYPE	ROADS/ROAD	CONTRACTOR	CONTRACT ADMIN	DCE					
			EMBANKMENT RECONSTRUCTION	NH ROUTE 118	WEAVER BROS. CONST, CO. INC.	DOUGHTY, PATRICK M	GLINES, STEVEN					
STATEWIDE TIER 1 CRACKSEAL	41327A	41327A	X-A004(826)	01/29/2019	02/21/2019	\$634,056.50	\$662,295.17	\$138,779.07	20.95%	5%	06/03/2019	07/16/2019
CRACK SEAL FULL WIDTH 1-89 MM 20.5 TO 31.2, 36.3 TO 43.6, & 50.8 TO 54.7			PROJECT TYPE	ROADS/ROAD	CONTRACTOR	CONTRACT ADMIN	DCE					
			CRACK SEALING	1-89 CRACKSEAL 2019	ANNSEAL INC.	ABBE, JEFFREY L	FLYNN, SHAUN					
ALEXANDRIA	19037	19037	X-A001(047)	11/13/2018	12/08/2018	\$207,870.00	\$177,713.80	\$12,145.03	6.83%	0%	06/25/2019	07/17/2019
NH 104 250 WEST OF BERRY RD. REHABILITATE/REPLACE A 66" & 80" CAP			PROJECT TYPE	ROADS/ROAD	CONTRACTOR	CONTRACT ADMIN	DCE					
			CULVERT REHABILITATION	NH 104	C.L.H. & SON INC	FLYNN, DAVID M	FLYNN, SHAUN					

Thursday, January 2, 2020

\* Project has not been finalized





# Construction Contract Final Payment Report

End Dates Between 01-JAN-2019 And 31-DEC-2019

Contract Number	State #	Project	Federal Number	Ad Date	ESTIMATE	Ad Date	Contract Bid Amt	Total Contract Amount	Final Contract	Over/Under	Cont %	Time Started	Time Completed
Description				Project Type	Route/Road		Contractor		Contract Admin		DCE		
DISTRICT 4	16164H	16164H		02/28/2019	\$4,955,753.69	03/28/2019	\$4,955,752.69	\$4,821,176.61 *	\$134,576.08	2.72%	0%	05/20/2019	09/05/2019
RESURFACING VARIOUS TIER 2, 3, AND 4 ROADWAYS IN DISTRICT 4.				RESURFACING	VARIOUS		MITCHELL SAND & GRAVEL LLC		LANZA, CHRISTOPHER T			FLYNN, SHAUN	
ELLSWORTH	40874	40874	X-A004(514)	01/29/2019	\$830,974.10	02/21/2019	\$521,121.40	\$484,294.44 *	\$36,826.66	10.0%	7%	08/17/2019	09/09/2019
IMPROVE STINSON LAKE ROAD IN THE TOWN OF ELLSWORTH, NH, WITHIN THE WMNF, FROM RUMNEY TO TRAILHEAD				CULVERT REPLACEMENT	STINSON LAKE ROAD		LATULIPPE CONSTRUCTION M.E.		DOUGHTY, PATRICK M			GLINES, STEVEN	
SALEM TO MANCHESTER	14633I	14633I	A004(377)	11/15/2016	\$36,124,721.05	12/15/2016	\$34,221,205.20	\$26,219,865.22 *	\$8,001,339.99	23.38%	3%	03/08/2017	09/09/2019
NB & SB MAINLINE BETWEEN EXITS 4 AND 5 (LONDONDERRY)				ROADWAY	I-89		WEAVER BROS. CONST. CO. INC.		WILMOT, BRIAN R			METCALF, PAUL	
DISTRICT 5	16165H	16165H		02/28/2019	\$3,100,882.71	03/19/2019	\$3,155,515.45	\$2,973,090.39 *	\$182,425.06	5.78%	0%	05/24/2019	09/11/2019
RESURFACING VARIOUS TIER 2, 3, AND 4 ROADWAYS IN DISTRICT 5.				RESURFACING	VARIOUS		CONTINENTAL PAVING INC		KELLY, DENNIS			METCALF, PAUL	
STATEWIDE TIER 1 CRACKSEAL	41327	41327	X-A004(564)	01/29/2019	\$476,500.00	02/21/2019	\$576,120.00	\$408,673.55	\$168,446.45	29.41%	5%	07/18/2019	09/11/2019
CRACK SEAL FULL WIDTH NH 101 MM 102.1 TO 109.4 AND MM 124.6 TO 132.4.				CRACK SEALING	NH 101 CRACKSEAL 2019		ANNSEAL INC.		ABBE, JEFFREY L			HUNTER, NICKIE	
DISTRICT 2	42322	42322		02/26/2019	\$2,761,356.19	03/26/2019	\$2,145,625.70	\$2,068,060.09 *	\$77,565.61	3.62%	0%	06/13/2019	09/12/2019
RESURFACING VARIOUS TIER 2, 3, AND 4 ROADWAYS IN DISTRICT 2.				RESURFACING	VARIOUS		PIKE INDUSTRIES INC.		NICKERSON, RYAN D			FLYNN, SHAUN	
DISTRICT 2	16162H	16162H		02/26/2019	\$4,153,183.96	03/21/2019	\$3,724,936.55	\$3,616,366.5 *	\$108,540.05	2.91%	0%	05/06/2019	09/13/2019
RESURFACING VARIOUS TIER 2, 3, AND 4 ROADWAYS IN DISTRICT 2.				RESURFACING	VARIOUS		GMI ASPHALT LLC		SILOVICH, ANDREW M			FLYNN, SHAUN	
STATEWIDE	41805	41805	X-A004(755)	06/28/2018	\$220,796.25	09/20/2018	\$198,590.75	\$189,688.5	\$6,902.25	3.51%	5%	08/12/2019	09/13/2019
SIGN REPLACEMENTS AND COMPLIANCE UPGRADES DUE TO CONDITION				SIGNING	VARIOUS		NORTHEAST TRAFFIC CONTROL SERV		KOZIKOWSKI, MARK R			WILSON, DEAN	
DISTRICT 1	16161H	16161H		02/26/2019	\$2,899,362.47	03/19/2019	\$2,966,596.30	\$2,740,156.91 *	\$246,439.39	8.29%	0%	05/21/2019	09/16/2019
RESURFACING VARIOUS TIER 2, 3, AND 4 ROADWAYS IN DISTRICT 1.				RESURFACING	VARIOUS		PIKE INDUSTRIES INC.		STERLING, JASON D			GLINES, STEVEN	
COLEBROOK-DIXVILLE	41783	41783	X-A004(748)	09/18/2018	\$734,402.50	10/11/2018	\$742,728.00	\$66,804.5 *	\$75,923.5	10.22%	5%	07/18/2019	09/17/2019
REPLACE CABLE GUARDRAIL AND F TERMINAL UNITS ON TIER 2 ROADS.				GUARDRAIL	VARIOUS TIER 2		VERMONT RECREATIONAL SURFACING		STERLING, JASON D			GLINES, STEVEN	
LEBANON	15980	15980	X-A001(008)	06/29/2017	\$13,365,063.00	09/21/2017	\$14,991,914.27	\$14,526,475.73 *	\$465,438.54	3.09%	4%	04/03/2018	09/17/2019
FROM N. OF HARDY HILL RD BRIDGE N 5 MILES TO S. OF EXIT 20 REHABILITATE (4R) ROADWAY & BRIGGES				PAVEMENT REHABILITATION	I-89		PIKE INDUSTRIES INC.		POTTER, JEFFERY E			FLYNN, SHAUN	
STATEWIDE	40803	40803	X-A004(493)	07/17/2018	\$916,597.00	06/09/2018	\$959,416.40	\$865,007.52 *	\$94,408.88	9.84%	5%	11/05/2018	09/17/2019
REPLACE CABLE GUARDRAIL ON TIER 2 ROADWAYS, TARGETING HIGHER VOLUME ROADS FIRST.				GUARDRAIL	TIER 2 CABLE REPLACEMENT		CYS FENCE & GUARDRAIL CO		FALLER, DAVID M			BOWLES, JAMES	

Thursday, January 2, 2020

\* Project has not been finalized





# Construction Contract Final Payment Report

End Dates Between 01-JAN-2019 And 31-DEC-2019

Contract Number	Line #	Project	Federal Number	Start Date	PAVE Estimate	End Date	Contract Bid Amt	Final Contract Amount	Final Payment	Over Number	Over %	Line Started	Line Completed
Contract Description				Project Type	Road/Road		Contractor		Contract Admin			DCE	
STATEWIDE	41338	41338	X-A004(602)	03/08/2018	\$588,515.00	03/29/2018	\$484,801.00	\$384,935.43	\$99,865.57	20.60%	7%	10/03/2018	10/11/2019
UPGRADE SIGNAL HEADS WITH RETROREFLECTIVE BACKPLATES AT APPROXIMATELY 198 SIGNALIZATION INTERSECTIONS STATEWIDE.					RETROREFLECTIVE BACKPLATES-VARIOUS (PART3)		PINE RIDGE TECHNOLOGIES INC		KENNEDY, KEVIN P			WILSON, DEAN	
STATEWIDE	41614	41614	X-A004(702)	10/02/2018	\$5,462,263.52	10/25/2018	\$4,989,628.08	\$4,720,902.75 *	\$268,725.33	5.39%	5%	05/07/2019	10/13/2019
RESURFACING TIER 2 ROADWAYS TO PRESERVE RIDING SURFACE					PAVEMENT REHABILITATION VARIOUS T2 WEST (2)		PIKE INDUSTRIES INC.		FLYNN, DAVID M			FLYNN, SHAUN	
STATEWIDE	27287	27287	X-A003(475)	11/28/2017	\$1,023,070.00	12/21/2017	\$994,570.00	\$753,829.15 *	\$240,740.85	24.21%	7%	09/28/2018	10/15/2019
PRESERVATION RESPONSE TO STABILIZE VARIOUS BRIDGES FROM SCOUR.					BRIDGE VARIOUS		BAZIN BROS. TRUCKING INC.		MORAN, MARK L			FLYNN, SHAUN	
LOUDON - CANTERBURY	29613	29613	X-A004(201)	05/29/2018	\$2,875,188.50	09/21/2018	\$2,831,812.60	\$2,229,760.28 *	\$602,052.32	15.28%	7%	10/15/2018	10/18/2019
NH 106 IMPROVEMENTS TO ENHANCE TRAFFIC OPERATIONS/SAFETY FROM CLOUGH HILL ROAD TO SHAWS ROAD					ROADWAY NH 106		WEAVER BROS. CONST. CO. INC.		KAKADIA, ASHOK H			BOWLES, JAMES	
BETHLEHEM	41901	41901	X-A004(771)	01/15/2019	\$1,202,590.00	02/07/2019	\$1,330,066.00	\$1,108,997.9 *	\$221,068.1	16.62%	10%	03/28/2019	10/18/2019
PRESERVATION EFFORTS ON 5-SPAN BRIDGE CARRYING US 302, NH 18, & NH 118 OVER BRIDGE 93.					REHABILITATION US 302, NH 18, & NH 118		MILLER CONSTRUCTION INC.		BOYKO, IAN M			GLINES, STEVEN	
ALTON	41352	41352		11/08/2018	\$380,678.00	11/29/2018	\$358,449.40	\$325,512.21 *	\$32,937.19	9.19%	10%	09/30/2019	10/25/2019
STONE/CMP CULVERT REPLACEMENT					CULVERT REPLACEMENT NH 11		NORTHEAST EARTH MECHANICS INC		LEAVITT, JASON R			BOWLES, JAMES	
SALEM TO MANCHESTER	146338	146338	A004(115)	11/10/2015	\$50,102,270.25	12/17/2015	\$49,419,914.55	\$45,435,313.38 *	\$3,984,601.17	8.06%	2%	02/29/2016	10/25/2019
NB & SB MAINLINE, WEIGH STATION TO KENDALL POND RD (MINDHAM & DERRY)					ROADWAY I-83		R S. Audley, Inc		LEWNE, JAY S			METCALF, PAUL	
STATEWIDE	41289	41289	X-A004(576)	02/12/2019	\$838,070.50	03/07/2019	\$925,464.50	\$799,019.08 *	\$124,445.41	13.48%	0%	08/04/2019	10/30/2019
REPLACE SUBSTANDARD F-UNIT GUARDRAIL TERMINALS AND SUBSTANDARD CABLE GUARDRAIL.					GUARDRAIL VARIOUS - F-UNIT AND CABLE REPLACEMENT		CWS FENCE & GUARDRAIL CO		FALLER, DAVID M			BOWLES, JAMES	
STATEWIDE	41732	41732		04/17/2018	\$181,620.00	05/10/2018	\$198,822.50	\$192,104.55 *	\$4,717.95	2.4%	0%	05/23/2019	10/30/2019
ESTABLISHMENT OF NATIVE WILDFLOWER PLANTINGS STATEWIDE					LANDSCAPING VARIOUS - WILDFLOWER		BROCHU L.A. INC		KOZIKOWSKI, MARK R			WILSON, DEAN	
NORTHFIELD - TILTON	16147	16147 14744A	X-A001(153)	09/20/2016	\$11,328,556.25	10/12/2016	\$8,504,979.89	\$7,410,604.78 *	\$1,094,374.91	12.87%	5%	02/08/2017	11/07/2019
BRIDGE REHABILITATION, I-83 NB & SB OVER WINNIPESAUKEE RIVER AND RAILROAD (REBRIDGE LIST)					REHABILITATION I-83 NB & SB		BECK & BELLUCCI INC.		LEAVITT, JASON R			BOWLES, JAMES	
GILFORD	42249	41655 42249	X-A004(798)	04/09/2019	\$848,057.00	05/02/2019	\$1,088,762.50	\$831,088.9 *	\$237,673.6	22.24%	5%	07/30/2019	11/11/2019
REHABILITATE 3 LARGE METAL CULVERTS ALONG US 3 (BYPASS) IN GILFORD.					CULVERT REHABILITATION US ROUTE 3 & NH ROUTE 11		C.L.H. & SON INC		SPERRY, EDWARD G			BOWLES, JAMES	
DISTRICT 1	42321	42321 42291		02/28/2019	\$4,342,277.36	03/19/2019	\$5,592,482.32	\$3,853,187.43 *	\$1,939,294.89	34.68%	0%	07/18/2019	11/21/2019
RESURFACING VARIOUS TIER 2, 3, AND 4 ROADWAYS IN DISTRICT 1.					RESURFACING VARIOUS		GMI ASPHALT LLC		COUTURE, LUC M			GLINES, STEVEN	

Thursday, January 2, 2020

\* Project has not been finalized

